



OFFICE OF THE CITY ENGINEER

As of June 30, 2020

Project I.D's	PROJECT/PROGRAM/ACTIVITY	LOCATION	SOURCE OF FUND	TOTAL COST	MODE OF IMPLEMENTATION	DATE STARTED	NO. OF EXTENS ION	ACTUAL DATE OF COMPLETION	PROJECT STATUS		REMARKS
									% of Completion	Total Cost Incurred to date	
17-020-SB#1-ENG	Construction of Sala ECCD	Brgy. Sambulawan	Supp. Budget	600,000.00	Straight Contract						Contract awarded
17-044-TF	Const. of Tuburan Drainage	Brgy. Poblacion	Trust Fund	8,267,684.22	Straight Contract	31/08/2018	2 1	31/12/2019	85.00%	5,970,118.63	On- going
18-023-TF											
18-025-5%-TF	Const.Open Canal (Part of Alo & Ipil)	Brgy. Poblacion	Trust Fund	2,213,895.48	Straight Contract	26/02/2019	1	30/05/2019			Construction was stopped due to RROW issue
18-031-SB#2-ENG	Relocation of National Offices	Brgy. Poblacion	Supp. Budget	2,090,203.20	Straight Contract	14/08/2018	1	31/12/2019	97.48%	2,037,590.85	On- going
18-037-SB#2-20%	Motorpool Drainage	Brgy. Poblacion	Supp Budget	100,000.00	By Admin		1				Ongoing
18-041-TF	Amparo-URC Drainage	Brgy P.S. Baculio	Trust Fund	467,704.30	By Admin	29/11/2017	1	31/12/2019	81.00%	454,492.93	On- going
	Construction of City College	Brgy. Poblacion	Gen Fund	99,199,858.71	Straight Contract	12/12/2018	1	07/09/2019	50.00%	25,970,523.00	On-going
19-006-20%	Relocation Site Development	Brgy. Cogon	20% LDF	3,261,540.00	Straight Contract	31/07/2019	0	08/01/2020	85.20%	2,778,727.52	On- going
19-007-20%	Construction of MPH inc. Lot Purchase	Brgy P.S. Baculio	20% LDF	1,313,000.00	Straight Contract		1				Schedule for Prebid Conference
20-011-20%	Construction of Multi Purpose Hall			2,000,000.00			0				
19-009-20%	Concreting of Roads	Brgy. Molugan	20% LDF	4,498,533.40	Straight Contract	11/12/2019	1	10/04/2010	100.00%	4,498,533.40	Completed
				Part of 30,500,000							
19-009-20%	Concreting of Roads (Relocation Area)	Brgy. Cogon	20% LDF	4,075,489.44	Straight Conrtact	12/12/2019	1	24/04/2020	84.79%	3,455,507.06	On-going
				Part of 30,500,000							
19-009-20%	Concreting of Roads (Mulhall)	Brgy. Poblacion	20% LDF	2,514,150.46	Straight Contract	11/12/2019	1	07/05/2020	100.00%	2,514,150.14	Completed
				Part of 30,500,000							
19-009-20%	Concreting of Roads	Brgy. Cogon	20% LDF	1,294,618.56	Straight Conrtact	16/12/2019	1	30/03/2020	100.00%	1,294,618.53	Completed
				Part of 30,500,000							
19-009-20%	Concreting of Roads	Brgy. Quibonbon	20% LDF	1,291,152.67	Straight Conrtact	16/12/2019	1	30/03/2020	60.00%	1,291,152.66	Completed
				Part of 30,500,000							
19-009-20%	Concreting of Roads	Brgy. Sinaloc	20% LDF	1,294,618.56	Straight Conrtact	03/01/2020	1	29/04/2020	100.00%	1,169,427.37	Completed
				Part of 30,500,000							
19-050-SB#1-20%			Supp. Budget	1,289,270.83							
				Part of 8,778,511.88							
19-010-20%	Rehabilitation of Roads	15 Barangays	20% LDF	9,995,643.39	Straight Contract	13/12/2019	1	25/04/2020	100.00%	9,995,643.38	Completed
19-021-TF	Community Fish Landing Center	Brgy. Poblacion	Trust Fund	3,148,563.30	Straight Contract	20/11/2019	1	19/03/2020	15.00%		On- going
19-028-SB#1-ENG	Landscaping of Gov't Bldgs	Brgy. Poblacion	Supp. Budget	2,000,000.00	Straight Contract		1				For ReBidding
19-033-SB#1-ENG	Const. of Grandstand (Phase V)	Brgy. Poblacion	Supp. Budget	5,500,000.00	Straight contract		1				Bidding Conducted
19-035-SB#1-ENG	Const. of City Sports Complex Toilet	Brgy. Poblacion	Supp. Budget	1,995,105.72	Straight Contract	28/07/2019	1	30/06/2020	78.35%	1,563,177.62	Completed
19-049-SB#1-ENG	Resettlement Program	Brgy. Cogon	Supp. Budget	7,998,822.07	Straight Contract	27/11/2019	1	12/08/2020	44.49%	3,558,814.62	On-going
19-054-SB#1-20%	Const. of Drainage System	Brgy. Poblacion	Supp. Budget	5,000,000.00	Straight Contract		1				Finalization of POW, DED & ABC
19-056-TF-CSWD	Rehab. Of Various ECCD Center	Citywide	Trust Fund	995,556.29	Straight Contract	19/09/2019	1	30/04/2020	100.00%	995,556.29	Completed
19-061-SB#2-ENG	Completion of Cogon MPH	Brgy. Cogon	Supp Budget	500,000.00	Straight Contract		1				Schedule for Bidding.
19-062-SB#2-ENG	Completion of Ulaliman MPH	Brgy. Ulaliman	Supp. Budget	1,498,314.73	Straight Contract	1/20/20202	1	19/04/2020	85.00%	899,201.75	On- going
19-065-TF-NHA	Resettlement Housing	Brgy. Cogon	Trust Fund	24,961,791.74	Straight Contract	20/12/2019	1	04/12/2020	45%	10,003,792.28	On- going
19-066-SB#4-ENG	El Salvador City Eco Park	Brgy. Poblacion	Supp. Budget	4,470,027.22	Straight Contract	11/12/2019	1	31/03/2020	40%	1,785,518.35	On- going
19-067-SB#5-ENG	Construction of Stage, Plant Box and Parking	Brgy. Poblacion	Supp. Budget	804,881.40	Straight Contract	20/03/2020	1	12/05/2020	100%	804,881.40	Completed
				Part of 1,300,000							

Project I.D's	PROJECT/PROGRAM/ACTIVITY	LOCATION	SOURCE OF FUND	TOTAL COST	MODE OF IMPLEMENTATION	DATE STARTED	NO. OF EXTENS ION	ACTUAL DATE OF COMPLETION	PROJECT STATUS		REMARKS
									% of Completion	Total Cost Incurred to date	
19-067-SB#5-ENGG	Installation of City Logo	Brgy. Poblacion	Supp. Budget	199,014.33	Straight Contract	10/06/2020	1	25/06/2020	100%	199,014.33	Completed
				Part of 1,300,000							
19-068-SB#5-ENGG	Const. of Line Canal	Brgy. Hinigdaan	Supp. Budget	360,000.00	Straight Contract		1				For Issuance of Notice of Award
19-069-SB#5-ENGG	Const. of Reading Hub	Brgy. Molugan	Supp. Budget	110,000.00	By Admin		1				On- going
19-070-SB#5-ENGG	Cashier's Flatform	Brgy. Poblacion	Supp. Budget	1,000,000.00	Straight Contract	07/05/2002	1	05/07/2020	60%	598,649.63	On- going
19-072-SB#5-ENGG	Cabinet & Sink	Brgy. Poblacion	Supp. Budget	300,000.00	Straight Contract	07/05/2020	1	07/06/2020	100%	298,955.68	Completed
20-002-ENGG	Imp'vt & Maint og Gov't Bldg (Circuit Trial Court Office)	Brgy. Poblacion	Gen Fund	397,885.86	Straight Contarct						Foe Issuance of Contract
				Part of 1,500,000.00							
20-003-20%	Construction of Intake Box	Brgy. San Francisco de Asis	20% LDF	298,955.68	By Admin	18/05/2020	0	02/07/2020	90%	111,732.54	On-going
				Part of 5,000,000.00							
20-004-20%	Road Concreting (Relocation Site)	Brgy. Cogon	20% LDF	3,000,000.00	Straight Contract		0				Prep of POW, DED and ABC
20-005-20%	Power Line Installation (Relocation Site)	Brgy. Cogon	20% LDF	500,000.00	Straight Contract		0				Prep of POW, DED and ABC
20-006-20%	Construction of Drainage System (Relocation Site)	Brgy. Cogon	20% LDF	1,500,000.00	Straight Contract		0				Schedule for Site Inspection
20-007-20%	Establishment of Himaya Centralized Water System	Brgy. Himaya	20% LDF	2,000,000.00	Straight Contract		0				For issuance of Notice of Award
20-008-20%	Establishment of Ulaliman Centralized Water System	Brgy. Ulaliman	20% LDF	2,000,000.00	Straight Contract		0				For issuance of Notice of Award
20-009-20%	Establishment of Sambulawan Centralized Water System	Brgy Sambulawan	20% LDF	2,000,000.00	Straight Contract		0				For issuance of Notice of Award
20-010-20%	Site Development Program (MPH)	Brgy. Sambulawan	20% LDF	600,000.00	Straight Contract		0				Scheddule for Bidding
20-012-20%	Construction of Multi Purpose Hall Phase II	Brgy. Hinigdaan	20% LDF	2,500,000.00	Straight Contract		0				Schedule for bidding
20-014-20%	Concreting of Road	Citywide	20% LDF	13,500,000.00	Straight Contract		0				Prep. Of POW, DED & ABC
20-018-20%	Rehabilitation of Hanging Bridge	Brgy. Amoros	20%LDF	250,000.00	Straight Contract		0				Bidding Conducted
20-019-20%	Construction of Himaya Spillway	Brgy. Himaya	20% LDF	600,000.00	Straight Contract		0				For Rebidding
20-020-20%	Construction of Sambulawan Spillway	Brgy. Sambulawan	20% LDF	3,000,000.00	Straight Contract		0				Prep. Of POW, DED & ABC
20-021-20%	Construction/Rehab of Landfill & MRF	Citywide	20% LDF	10,753,047.00	Straight Contract		0				
20-022-20%	Repair & Maintenance of MRF	Citywide	20% LDF	940,974.00	Straight Contract		0				
20-023-20%	Construction of Drainage	Brgy P.S. Baculio	20% LDF	1,500,000.00	Straight Contract		0				Schedule for Site Inspection
20-024-SB#1-CHO	Repair & Maintenance - Building & Other Structure	Brgy. Poblacion	Sup Budget	530,000.00	Straight Contract		0				For Bidding Schedule
20-027-SB#1-ENGG	Road Maintenance	Brgy. San Francisco	Sup Budget	387,900.00	By Admin						Procurement of materials
	(Installation of RCPC)			Part of 3,800,000.00							
20-031-SB#1-ENGG	Riprapping Works	Brgy. Poblacion	Supp Budget	2,500,000.00	Straight Contract		0				Prep of POW, DED & ABC
20-032-SB#1-ENGG	Construction of Perimeter Fence	Brgy. Poblacion	Supp. Budget	750,000.00	Straight Contract		0				For issuance of Notice of Award
20-033-SB#1-ENGG	Establishment of Hinigdaan Centralized Water System	Brgy. Hinigdaan	Supp. Budget	2,000,000.00	Straight Contract		0				For issuance of Notice of Award
20-034-SB#1-ENGG	Establishment of Cogon Centralized Water System	Brgy. Cogon	Supp. Budget	2,000,000.00	Straight Contract		0				For issuance of Notice of Award
20-035-SB#1-ENGG	Contruction of Perimeter Fence for Slaughter House	Brgy. Quibonbon	Supp. Budget	1,500,000.00	Straight Contract		0				For Contract Awarding
20-036-SB#1-ENGG	Supply & Installation of Flagpole	Brgy. Poblacion	Supp. Budget	1,500,000.00	Straight Contract		0				For Contract Awarding
20-037-SB#1-ENGG	Construction of Animal Impounding Area	Brgy. Himaya	Supp. Budget	2,000,000.00	Straight Contract		0				Schedule for Bidding
20-038-SB#1-ENGG	Construction of Reservoir (Zone 4 Amoros)	Brgy. Amoros	Supp. Budget	700,000.00	Straight Contract		0				Finalization of POW, DED & ABC
20-040-SB#1-ENGG	Supply & Installation of Glass Partition Wall	Brgy. Poblacion	Supp. Budget	900,000.00	Straight Contract		0				For Contract Awarding
20-041-SB#1-ENGG	Site Development Program (Slaughter House)	Brgy. Quibonbon	Supp. Budget	350,000.00	Straight Contract		0				For Bidding Schedule

Project I.D's	PROJECT/PROGRAM/ACTIVITY	LOCATION	SOURCE OF FUND	TOTAL COST	MODE OF IMPLEMENTATION	DATE STARTED	NO. OF EXTENS ION	ACTUAL DATE OF COMPLETION	PROJECT STATUS		REMARKS
									% of Completion	Total Cost Incurred to date	
20-042-SB#1-ENGG	Rehabilitation of Stage	Brgy. Ulaliman	Supp. Budget	800,000.00	Straight Contract		0				Prep of POW, DED & ABC
20-043-SB#1-20%	Construction of Water Works for Relocation Site (Phase II)	Brgy. Cogon	Supp. Budget	1,945,046.27	Straight Contract		0				Schedule for Bidding
				269,013,248.83						82,249,779.96	

Prepared by:

LOURDES O. MINITIVA
Eng'g Asst.

Noted by:

Engr. ROY P. CAJARTE
Engineer II
OIC- City Engineer